

DDOT PROJECT: DCKA-2016-B-0040
 FMCC PROJECT NO.: 10448
 TWO WEEK LOOK-AHEAD: 08/13/2018R

ACTIVITY	LOCATION	CREW	PHASE	PREVIOUS WEEK ACTIVITIES							UPCOMING WEEK ACTIVITIES													
				Monday, August 6, 2018	Tuesday, August 7, 2018	Wednesday, August 8, 2018	Thursday, August 9, 2018	Friday, August 10, 2018	Saturday, August 11, 2018	Sunday, August 12, 2018	Monday, August 13, 2018	Tuesday, August 14, 2018	Wednesday, August 15, 2018	Thursday, August 16, 2018	Friday, August 17, 2018	Saturday, August 18, 2018	Sunday, August 19, 2018	Monday, August 20, 2018	Tuesday, August 21, 2018	Wednesday, August 22, 2018	Thursday, August 23, 2018	Friday, August 24, 2018	Saturday, August 25, 2018	Sunday, August 26, 2018
F/I +A14+A7:A17+A7:A19+A14+A7:A17+A7:A20+A7:A21+A7:A19+A7:A20+A7:A18+A7:A17	NIGHT AND WEKEND-	OMNI 1	PHASE 4			X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
F/I I-61, I-62, I-78 & I-81 & BASIN CONNECT	NIGHT AND WEKEND-	OMNI i	PHASE 4						X		X	X	X	X	X		X	X	X	X	X	X		
F/I STREET LIGHT FOUNDATIONS - L81, L85, L87, L89, L79, L99, L107	NIGHT AND WEKEND-	OMNI 2	PHASE 2 & 4						X		X	X	X	X	X		X	X	X	X	X	X		
F/I ELECTRICAL MH44 & ELECTRICAL CONDUIT - C70-C71 & C71 -MH44	NIGHT AND WEKEND-	OMNI 2	PHASE 2 & 4						X		X	X	X	X	X		X	X	X	X	X	X		
EXCAVATE & F/I FIBER PEPSCO DUCTBANK FROM PEPSCO -WMATA - NORTH SIDE	NIGHT AND WEKEND-	OMNI 2	FMCC 3				X	X	X		X	X	X	X	X		X	X	X	X	X	X		
F/I GRANITE CURB & GUTTER FROM STA 124+00 - STA 128+00 WITH L WALL FOR BIORETENSION CELLS	DAY/WEEKEND	FMCC 2	PHASE 4																					
F/I INLETS -,I-57, I-58, I-59 & BASIN CONNECT	NIGHT AND WEKEND-	OMNI 1	PHASE 2																					
F/I MH53, MH54 , 18" PCCP MH54 - MH53 & MH53-MH52	NIGHT AND WEKEND-	OMNI 1	PHASE 2 & 4																					
F/I ELECTRICAL CONDUIT - LATERALS MINNESOTA AVE NORTH OF BENNING RD	NIGHT AND WEKEND-	OMNI 2	PHASE 2 & 4																					
KEY:																								
DAYS HAVE HOLIDY OR WEKEND																								
DAYS HAVE ACTIVITIES DONE																								
NON SCHEDULED																								
WORKING DAYS																								