

ACTIVITY	LOCATION	PHASE	PREVIOUS WEEK ACTIVITIES							UPCOMING WEEK ACTIVITIES													
			Monday, September 11, 2017	Tuesday, September 12, 2017	#####	Thursday, September 14, 2017	Friday, September 15, 2017	Saturday, September 16, 2017	Sunday, September 17, 2017	Monday, September 18, 2017	Tuesday, September 19, 2017	#####	Thursday, September 21, 2017	Friday, September 22, 2017	Saturday, September 23, 2017	Sunday, September 24, 2017	Monday, September 25, 2017	Tuesday, September 26, 2017	#####	Thursday, September 28, 2017	Friday, September 29, 2017	Saturday, September 30, 2017	Sunday, October 01, 2017
NOTICE TO PROCEED		N/A	Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working
FURNISH AND INSTALL PERMANENT PROJECT SIGNS		PHASE I	Non-Working	Working	Working	Working	Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working
MOBILIZATION & OFFICE SET UP (ELECTRICAL)		N/A	Working	Working	Working	Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working
REVIEW (6) RETURNED TRAFFIC SIGNAL SUBMITTALS FROM HARVEY ALEXANDER		N/A	Working	Working	Working	Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working
PRE-CONSTRUCTION PHOTOGRAPHS		N/A	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working
FURNISH AND INSTALL MAINTENANCE OF TRAFFIC		PHASE IA	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Working	Working	Working	Working	Non-Working	Non-Working	Non-Working
DEMOLITION OF MEDIAN BARRIER @ BENNING ROAD		PHASE IA	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Non-Working	Working	Working	Working	Non-Working	Non-Working

KEY:	
NON WORKING DAYS	Non-Working
WORKING DAYS	Working