

ACTIVITY	LOCATION	PHASE	PREVIOUS WEEK ACTIVITIES														UPCOMING WEEK ACTIVITIES													
			Monday, October 9, 2017	Tuesday, October 10, 2017	Wednesday, October 11, 2017	Thursday, October 12, 2017	Friday, October 13, 2017	Saturday, October 14, 2017	Sunday, October 15, 2017	Monday, October 16, 2017	Tuesday, October 17, 2017	Wednesday, October 18, 2017	Thursday, October 19, 2017	Friday, October 20, 2017	Saturday, October 21, 2017	Sunday, October 22, 2017	Monday, October 23, 2017	Tuesday, October 24, 2017	Wednesday, October 25, 2017	Thursday, October 26, 2017	Friday, October 27, 2017	Saturday, October 28, 2017	Sunday, October 29, 2017							
CONTINUE FURNISH AND INSTALL MAINTENANCE OF TRAFFIC		PHASE IA	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working								
TEST PIT FOR THE NEW MANHOLES 24, 25,26 & 27 @ EXISTING 21" RCP PIPE		PHASE IA	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working								
CONTINUE F/I MANHOLE #22 @ MINNESOTA AVE		PHASE IA	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working								
CONTINUE F/I MANHOLE #22A @ MINNESOTA AVE		PHASE IA	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working								
START EXCAVATION & F/I MANHOLE 24 & 25 & MINNESOTA AVE		PHASE IA	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working								

KEY:	
NON WORKING DAYS	Working
WORKING DAYS	Working