

DDOT PROJECT: DCKA-2016-B-0040
 FMCC PROJECT NO.: 10448
 TWO WEEK LOOK-AHEAD: 08/27/2018R

ACTIVITY	LOCATION	CREW	PHASE	PREVIOUS WEEK ACTIVITIES							UPCOMING WEEK ACTIVITIES																
				Monday, August 20, 2018	Tuesday, August 21, 2018	Wednesday, August 22, 2018	Thursday, August 23, 2018	Friday, August 24, 2018	Saturday, August 25, 2018	Sunday, August 26, 2018	Monday, August 27, 2018	Tuesday, August 28, 2018	Wednesday, August 29, 2018	Thursday, August 30, 2018	Friday, August 31, 2018	Saturday, September 1, 2018	Sunday, September 2, 2018	Monday, September 3, 2018	Tuesday, September 4, 2018	Wednesday, September 5, 2018	Thursday, September 6, 2018	Friday, September 7, 2018	Saturday, September 8, 2018	Sunday, September 9, 2018			
F/I Basin Connect MH27 - I-58 Sta 134+40 & MH23-I-78 @ Sta 204+27	NIGHT AND WEKEND-	OMNI 1	PHASE 4			X	X	X	X		X	X	X	X	X	X			X	X	X	X	X				
Excavate 4" - Tie-In Water Line & cleaned the 16" one	NIGHT AND WEKEND-	OMNI 1	PHASE 4					X	X		X	X	X	X	X			X	X	X	X	X					
F/I Electrical MH45 , Electrical Conduits Laterals & Street Light Foundations - L101,	NIGHT AND WEKEND-	OMNI 2	PHASE 2 & 4						X		X	X	X	X	X			X	X	X	X	X					
Excavation for 15 Inch Basin Connect Pipe MH26-I-59	NIGHT AND WEKEND-	OMNI 1	PHASE 2 & 4						X		X	X	X	X	X			X	X	X	X	X					
F/I 4 Tie-In in front of the School Sta 11+58	NIGHT AND WEKEND-	OMNI 1	FMCC 3								X	X	X	X	X			X	X	X	X	X					
F/I GRANITE CURB & GUTTER FROM STA 127+00 - STA 128+00 WITH PCC L WALL FOR BIO Cells @ Sta 126+25, Sta 127+35, Driveway @ Sta 127+00 & Expose Sidewalk	DAY/WEEKEND	FMCC 1	PHASE 4																								
F/I G. Curb & Gutter Sta 124+50- Sta 126+00 , Sta Sta 127+50 to Surface Rd - W Side, PCC L Wall BIO Cells @ Sta 127+10, The remaing portion of Bus Pad & Expose Sidewalk	DAY/WEEKEND	FMCC 1	PHASE 2																								
Tie-In 4" Water Line @ 16" DI Pipe with 12" Water Main	NIGHT AND WEKEND-	OMNI 1	PHASE1																								
F/I 15" Basin Connect Mh-26-I-59, MH24-I-61, EXMH72-I-63, EXMH69-I-62 & MH22-I-52	NIGHT AND WEKEND-	OMNI 1	PHASE 2																								
F/I I-74 & I-79	NIGHT AND WEKEND-	OMNI 1	PHASE 4																								
F/I MH46, EMH47, Electrical conduits , Lateral & Street Light Foundations	NIGHT AND WEKEND-	OMNI 2	PHASE 2 & 4																								
Full Depth Pavement - E.Right Lane Minnestoa Ave North of Benning Rd up Sta 145+00	DAY/WEEKEND	FMCC 2	PHASE 4																								
KEY:																											
DAYS HAVE HOLIDY OR WEKEND																											
DAYS HAVE ACTIVITIES DONE				X																							
NON SCHEDULED																											
WORKING DAYS																											