

DDOT PROJECT: DCKA-2016-B-0040
 FMCC PROJECT NO.: 10448
 TWO WEEK LOOK-AHEAD: 09/03/2018R

ACTIVITY	LOCATION	CREW	PHASE	PREVIOUS WEEK ACTIVITIES							UPCOMING WEEK ACTIVITIES															
				Monday, August 27, 2018	Tuesday, August 28, 2018	Wednesday, August 29, 2018	Thursday, August 30, 2018	Friday, August 31, 2018	Saturday, September 1, 2018	Sunday, September 2, 2018	Monday, September 3, 2018	Tuesday, September 4, 2018	Wednesday, September 5, 2018	Thursday, September 6, 2018	Friday, September 7, 2018	Saturday, September 8, 2018	Sunday, September 9, 2018	Monday, September 10, 2018	Tuesday, September 11, 2018	Wednesday, September 12, 2018	Thursday, September 13, 2018	Friday, September 14, 2018	Saturday, September 15, 2018	Sunday, September 16, 2018		
Tie-In 4" Water Line @ 16" DI Pipe with 12" Water Main	NIGHT AND WEKEND-	OMNI 1	PHASE 4			X	X	X					X	X	X	X	X		X	X	X	X	X	X		
F/I I-74 + 15" Basin C onnect MH22-I-52	NIGHT AND WEKEND-	OMNI 1	PHASE 4										X	X	X	X	X		X	X	X	X	X	X		
F/I Electrical MH46, MH47 , Electrical Conduits & Laterals	NIGHT AND WEKEND-	OMNI 2	PHASE 2 & 4										X	X	X	X	X		X	X	X	X	X	X		
F/I GRANITE CURB & GUTTER FROM STA 127+00 - STA 128+00 WITH PCC L WALL FOR BIO Cells @ Sta 126+25, Sta 127+35, Driveway @ Sta 127+00 & Expose Sidewalk	DAY/WEEKEND	FMCC 1	PHASE 4					X					X	X	X	X	X		X	X	X	X	X	X		
F/I G. Curb & Gutter Sta 124+50- Sta 126+00 , Sta Sta 127+50 to Surface Rd - W Side, PCC L Wall BIO Cells @ Sta 127+10, The remaing portion of Bus Pad & Expose Sidewalk	DAY/WEEKEND	FMCC 1	PHASE 2																			X	X	X		
F/I PVC Conduit from MHA- TCC @ NE corner of Benning Rd & Minneosta Ave	DAY/WEEKEND	FMCC 2	PHASE 4												X	X	X		X	X	X	X	X	X		
F/I G. Curb & Gutter, Sidewalk, Bus Pad & Planters Sta 128+70- Sta 133+00 Minnesota Ave West Side.	DAY/WEEKEND	FMCC 1	PHASE 2																							
F/I 15" Basin Connect Mh-26-I-59, MH24-I-61, EXMH72-I-63, EXMH69-I-62, I-57 & MH22-I-56	NIGHT AND WEKEND-	OMNI 1	PHASE 2																							
F/I I-74 & I-79	NIGHT AND WEKEND-	OMNI 1	PHASE 4																							
F/I FH @ Sta 1+12 & 15" Basin Connect Pipe MH30-I-57	NIGHT AND WEKEND-	OMNI 1	PHASE 2																							
F/I MH46, EMH47, Electrical conduits , Lateral & Street Light Foundations	NIGHT AND WEKEND-	OMNI 2	PHASE 2 & 4																							
KEY:																										
DAYS HAVE HOLIDY OR WEKEND				[Yellow Cell]																						
DAYS HAVE ACTIVITIES DONE				[Cell with X]																						
NON SCHEDULED				[White Cell]																						
WORKING DAYS				[Blue Cell]																						