

DDOT PROJECT: DCKA-2016-B-0040  
 FMCC PROJECT NO.: 10448  
 TWO WEEK LOOK-AHEAD: 09/10/2018R

ACTIVITY	LOCATION	CREW	PHASE	PREVIOUS WEEK ACTIVITIES							UPCOMING WEEK ACTIVITIES													
				Monday, September 3, 2018	Tuesday, September 4, 2018	Wednesday, September 5, 2018	Thursday, September 6, 2018	Friday, September 7, 2018	Saturday, September 8, 2018	Sunday, September 9, 2018	Monday, September 10, 2018	Tuesday, September 11, 2018	Wednesday, September 12, 2018	Thursday, September 13, 2018	Friday, September 14, 2018	Saturday, September 15, 2018	Sunday, September 16, 2018	Monday, September 17, 2018	Tuesday, September 18, 2018	Wednesday, September 19, 2018	Thursday, September 20, 2018	Friday, September 21, 2018	Saturday, September 22, 2018	Sunday, September 23, 2018
F/I 15" RCP BETWEEN MH26-I-59, EXMH24-I-61 & EXMH72 - I-62	NIGHT AND WEKEND-	OMNI 1	PHASE 2					X	X		X	X	X	X	X	X		X	X	X	X	X	X	
F/I FIRE HYDRANT STA 1+12 & BACFILL BASIN CONNECT TRENCH	NIGHT AND WEKEND-	OMNI 1	PHASE 4								X	X	X	X	X	X		X	X	X	X	X	X	
F/I EIETRICAL MH48, MH49 , ELECTRICAL DUCK BANK & LATERLS	DAY/WEEKEND	OMNI 2	PHASE 2 & 4						X		X	X	X	X	X	X		X	X	X	X	X	X	
F/I G. C/G STA 124+50- STA 126+00 , STA 127+50 TO THE SURFACE RD - W SIDE, PCC L WALL BIO CELL @ STA 127+10, THE REMAING PORTION OF BUS PAD & EXPOSE SIDEWALK	DAY/WEEKEND	FMCC 1	PHASE 2										X	X	X		X	X	X	X	X	X		
TIE-IN 8" WATER LINE @ STA 9+74	NIGHT AND WEKEND-	OMNI 1	PHASE 4																					
F/I G. C/G, SIDEWALK & PLANTERS STA 128+70- STA 133+00 MINNESOTA AVE WEST SIDE	DAY/WEEKEND	FMCC 1	PHASE 2																					
F/I 15" BASIN CONNECT PIPE MH69-I62, MH22-I-52	NIGHT AND WEKEND-	OMNI 1	PHASE 2																					
F/I I-50, I-57, I-79 & EXMH61-TD7	NIGHT AND WEKEND-	OMNI 1	PHASE 4																					
TIE-IN 20" WATER LINE	NIGHT AND WEKEND-	OMNI 1	PHASE 4																					
TIE-IN 8" WATER LINE	NIGHT AND WEKEND-	OMNI 1	PHASE 4																					
F/I 18" PCCP PIPE MH27 - MH29, 15" RCP BETWEEN MH30	NIGHT AND WEKEND-	OMNI 1	PHASE 4																					
F/I INLETS I - 102 & INLET I - 103	NIGHT AND WEKEND-	OMNI 1	PHASE 4																					
F/I 15" PCCP BASIN CONNECT PIPE MH32 - I -102 & MH33 - I - 103	NIGHT AND WEKEND-	OMNI 1	PHASE 4																					
F/I ELECTRICAL MH'S 49 & 50 , EICTRICAL DUCT BANK, LATERLS, & LIGHT FOUNDATIONS	DAY/WEEKEND	OMNI 2	PHASE 2																					

KEY:

DAYS HAVE HOLIDY OR WEKEND	
DAYS HAVE ACTIVITIES DONE	X
NON SCHEDULED	
WORKING DAYS	