DDOT PROJECT: DCKA-2016-B-0040
FMCC PROJECT NO.: 10448
TWO WEEK LOOK-AHEAD: 02/19/2018

ACTIVITY	LOCATION	PHASE	Monday, February 19, 2018	Tuesday, February 20, 2018	Wednesday, February 21, 2018	Thursday, February 22, 2018	Friday, February 23, 2018	Saturday, February 24, 2018	Sunday, February 25, 2018	Monday, February 26, 2018	Tuesday, February 27, 2018	Wednesday, February 28, 2018	Thursday, March 1, 2018	Friday, March 2, 2018	Saturday, March 3, 2018	Sunday, March 4, 2018	Monday, March 5, 2018	Tuesday, March 6, 2018	Wednesday, March 7, 2018	Thursday, March 8, 2018	Friday, March 9, 2018	Saturday, March 10, 2018	Sunday, March 11, 2018
			PREVIOUS WEEK ACTIVITIES							UPCOMING WEEK ACTIVITIES													
F/I 18 INCH PCCP STORM DRAIN FROM EXMH-68 -MH27-MH29 -MH30)	NIGHT AND WEKEND-	PHASE IA																					
F/I 16' - LIGHT POLE - L66, L68, L70. L74, L75 & L76	DAY	PHASE IA																					
F/I 12 INCH DI WATER MAIN @ SOUTH EAST CORNER OF BENNING RD & MINNESOTA AVE	NIGHT AND WEKEND-	PHASE IA																					
F/I STREET LIGHT FOUNDATION-L66, L68, L70, L74, L75 & L76	DAY	PHASE IA																					
CONTINUATION IN F/I STORM DRAINS MANHOLES (24,25,26 ,34,27 & 29)INCLUDING BACKFILL	NIGHT AND WEKEND-	PHASE IA																					

KEY:	
NON WORKING DAYS	
WORKING DAYS	